

Project Name	Facility Type	Estimated Construction Cost	Capital Project	Planning	Design	Land Acquisition	Construction	Complete	Anticipated Construction Start Year	Anticipated Construction Start Month	Anticipated Construction Completion Month	Lead Agency	NOTES
Stephens Road Bridge Replacement	Sidewalks, Bike Lanes	More than \$3M	J4202						FY2020	May, 2020	November, 2021	DPW	
Savage-Area Complete Streets	Mixed	\$250K to \$1M	J4248						FY2021	October, 2020	June, 2021	DPW	Phased, Washington Street first
Frederick Road Sidewalk	Sidewalk	\$250K to \$1M	K5061						FY2021	March, 2021	September, 2021	DPW	Pole relocations needed.
Oakland Mills Rd in the Guilford Community (Phase 1, south of Guilford ES)	Mixed	\$1M to \$3M	J4207						FY2021	March, 2021	March, 2022	DPW	Easements approved. Needs utility poles moved. Intersection construction likely in Summer 2021. Remaining segments dependent upon ROW acquisition along Oakland Mills Road.
Whiskey Bottom Rd. sidewalk segments	Sidewalk	\$1M to \$3M	K5061						FY2021	April, 2021	June, 2021	DPW	Segment G included in capital budget sheet.
Crosswalk across Hale Haven Dr and Elberta Drive	Crosswalk	\$50K	K5035						FY2021	April, 2021	June, 2021	DPW	
Crossing of Montgomery Road at Bellanca Road	Sidewalk	\$50K	K5035						FY2021	April, 2021	June, 2021	DPW	Dependent on schedule of developer sidewalk for Bellanca
Dobbin Rd Pathway Phase III, 175 to Columbia Crossing	Shared-Use Pathway	\$250K to \$1M	K5066						FY2021	April, 2021	August, 2021	DPW	Phase 3, conceptual design done, working on plats and easement documents.
Montgomery Road Sidewalk to Elkridge ES and Elkridge Landing MS and crossing	Sidewalk and Crosswalk	\$250K to \$1M	K5035						FY2021	April, 2021	July, 2021	DPW	PO issued for prelim design for both sides. 2 phases. Connection to school site will be constructed first.
High School #13 access (Guilford Road/Mission Road sidewalks)	Sidewalk	\$250K to \$1M	Various						FY2022	July, 2021	July, 2022	DPW	Mission Road sidewalk design done. Getting plats. Crossing Guilford near Volmerhausen completed in December 2021.
Countywide Bike Wayfinding	Wayfinding	\$10K to \$250K	K5066						FY2022	July, 2021	November, 2021	COT	Will be phased. Needs approval from State.
Cedar Lane Pathway	Shared-Use Pathway	\$1M to \$3M	K5066						FY2022	July, 2021	June, 2022	DPW	Waiting for HOA easements, not in good standing. Also K5066 projects to improve the crossings of the intersections at either end.
North Laurel Connections	Mixed	\$1M to \$3M	K5066						FY2022	August, 2021	October, 2021	COT	Grant received Oct 2020 for construction
Ilchester Road from Beechwood Road to Ilchester Point Court	Sidewalk	\$500K	K5035						FY2022	April, 2022	June, 2022	DPW	
Rogers Avenue Sidewalks	Sidewalks, bike lanes, crosswalks	\$1M to \$3M	J4170						FY2022	March, 2022	March, 2023	DPW	Revamping design.
Montgomery Road Sidewalk Rowanberry to Lawyers Hill Apartments	Sidewalk	\$1M to \$3M	K5061						FY2022	April, 2022	November, 2022	DPW	Needs ROW
North Chatham Road Contraflow Bike Lane	Bike Lanes	\$20K	K5066						FY2022	April, 2022	June, 2022	COT	Bike lane as contraflow
Centennial Lane from Century to Centennial Woods Lane	Sidewalk	\$250k	K5036						FY2022	April, 2022	June, 2022	DPW	
US 1 at Brewers Ct	Crosswalks	\$250K to \$1M	C0285*						FY2022	April, 2022	November, 2022	COT/SHA	Waiting for SHA funding for construction
US 1 at Guilford Road	Mixed	\$250K to \$1M	C0285*						FY2022	April, 2022	November, 2022	COT/SHA	Waiting for SHA funding for construction
US 1 at Doctor Patel Dr	Crosswalks	\$250K to \$1M	C0285*						FY2022	April, 2022	November, 2022	COT/SHA	Contingent on County design funding in FY22 and SHA funding for construction. Also filling sidewalk gaps between Montgomery Road and Dr Patel Drive in K5062.
US 1 at Rowanberry Road	Mixed	\$250K to \$1M	C0285*						FY2022	April, 2022	November, 2022	COT/SHA	Waiting for SHA funding for construction
Paving of the Patuxent Branch Trail	Shared-Use Pathway	\$1M to \$3M	N9963						FY2023	April, 2023	November, 2023	DPW	Needs additional grant funding for construction. Need construction Funding in FY 22 for Spring 23 start
Dobbin Rd Pathway Phase I, Oakland Mills Road to McGaw Road and part of McGaw Road	Shared-Use Pathway	More than \$3M	K5066						FY2023	June, 2023	October, 2023	DPW	Transportation Alternatives Grant for Design. State Grant Candidate for Construction
Dobbin Rd Pathway Phase II, McGaw Road to MD175	Shared-Use Pathway	\$1M to \$3M	K5066						FY2023	June, 2023	October, 2023	DPW	MD Bikeways Grant